



Facilities Update 9/18/23



Construction Projects



EVERY CHILD, EVERY DAY.

Byrnes Phase 2



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



Phase 2 Admin



Ongoing:

- First overhead inspection complete
- Drywall installation ends 9/22/23
- First paint coat 9/10-29
- Ceiling grid install begins 10/2/23

Phase 2 Classroom



Ongoing:

- Retaining wall & footing installation
- Steel erection complete 10/15/23
- Last ground-level slab pour 10/20/23
- First slab-on-deck pour 9/29/23

Beech Springs Gym



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.

Beech Springs Gym



Complete:

- Portables removed 9/8/23
- Window installation

Upcoming:

- Overhead utility install continuing
- Metal roof panels to arrive 9/18/23
- Ductwork complete 9/22/23

New Tyger River Elementary



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

New Tyger River Elementary



Complete:

- Exterior Brick 100%; Metal roof 75%

Upcoming:

- Sidewalk pour ongoing
- Canopy installation
- Window & sheetrock installation
- Ceiling grid ongoing (3rd-5th wings)

New Abner Creek Middle School



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



New Abner Creek Middle School



Complete:

- Road construction began 9/6/23

Upcoming:

- Corridor & gym floor ongoing
- Site fencing & final paving
- Construction office removal 9/29/23
- Final Inspection 10/24/23

New Wellford Academy



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

New Wellford Academy



Complete:

- Final 2nd story slab pour

Upcoming:

- Continue roof joist & block work (5th)
- Begin gym roofing
- Framing & overhead (admin. & K5)
- Final OSF Inspection 7/10/24