



Facilities Update 6/27/22



Portable Mobilization



EVERY CHILD, EVERY DAY.

Reidville Elementary



- Set-up and skirting complete
- June 26: Canopies and ramp installation complete
- June 27: Begin electricity & sewer

Byrnes High School



- June 26: Canopies and ramp installation complete
- June 27-29: Skirting and trim installation
- June 21: Began electricity and sewer

Berry Shoals



- Canopies, ramps and sewer connection complete
- June 27: Electricity service ongoing





EVERY CHILD, EVERY DAY.



Construction Projects



EVERY CHILD, EVERY DAY.

BHS Demo June 1-August 1



EVERY CHILD, EVERY DAY.

BHS Phase 2 Demolition



- New cooling tower set
- Phase 1 abatement and demo complete
- Front drive storm drain installation ongoing

BHS Phase 2 (cont.)



Upcoming:

- Phase 2 demo (710 annex) and Phase 3 abatement
- Front sidewalk and fencing install





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

BHS Phase 2 Timeline



June 27, 2022: Site GMP

July 18, 2022: Building GMP



Beech Springs



June 27, 2022: Project GMP

Sept. 5, 2022: Begin temporary egress construction

Sept. 5, 2022: Begin site work (clear trees, install detention ponds)





mcmillan | pazdan | smith
ARCHITECTURE

BEECH SPRINGS MIDDLE SCHOOL
SPARTANBURG COUNTY SCHOOL DISTRICT FIVE
200 DANZLER RD,
DUNCAN, SC 29334

FRONT ENTRY PERSPECTIVE

05/17/22

EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

Berry Shoals



Work In progress:

- Completion of classroom wing demo
- Plumbing and electrical rough-ins
- Detention pond excavation
- New classroom wing footings

Berry Shoals



Upcoming:

- New wing interior wall footings
- New wing concrete slab
- Kg interior wall construction





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

New Elementary (Hwy 29)



- May 23, 2022: Site GMP Approved
- July 11, 2022: Begin clearing trees
- August 1: Mass Grading
- August 29, 2022: Present building GMP
- September 26, 2022: Begin construction

Reidville Elementary Addition



July 18, 2022: Early site GMP

Sept. 26, 2022: Building GMP

August 2023: Target move-in date



New Wellford Academy



- Schematic Design Phase
- Oct. 24, 2022: Early Site GMP
- Nov. 21: Building GMP
- Continued Discussions with Duke Energy



Hwy. 296 and Pine St. Signal



- May 27: Preliminary signal plan to SCDOT
- June 15: SCDOT response received
- July 1: Project bid by SCDOT approved contractor

New Abner Creek Middle School



Complete:

- Foundation pours in cafeteria area
- Domestic water and fire lines installed
- Grading and slope matting ongoing

New Abner Creek Middle School



Upcoming:

- Pour fine arts area foundation
- Continue curb and gutter installation
- Relocate overhead powerlines
- Begin steel erection





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.