



Facilities Updates
06/15/26

Byrnes High School Phase 3 – Front Drive



Byrnes High School Phase 3 – Area D



Area D

- All classroom VCT floors have been waxed
- Fire Alarm testing took place last week
- Guidance reception ceiling install begins this week
- Carpet is scheduled to be installed June 17th
- Millwork is scheduled to be installed June 22nd
- **Final Inspection is scheduled for June 29th**

Byrnes High School Phase 3 – Areas G & H



Areas G & H

- Gym floor installation is complete – floor finishing began last week
- Door and hardware installation began last week
- Bleacher installation will begin this week
- Fire alarm testing will take place this week
- Existing cafeteria painting is scheduled to begin this week
- Final finishes scheduled to be installed June 22nd
- **Final Inspection is scheduled for July 6th**

Byrnes High School Phase 3 – Cafeteria Addition



Cafeteria Addition

- Overhead inspection is scheduled for this week
- Terrazzo flooring install is scheduled to begin June 15th
- Door and hardware install is scheduled to begin July 1st
- **Final Inspection is scheduled for July 6th**

Byrnes High School Phase 3 – Areas E & F



Areas E & F

- Terrazzo flooring is complete
- VCT in classrooms started installation last week
- Millwork and plumbing fixture installation will begin this week
- Door and hardware installation will begin this week
- Final floor finishes are scheduled to begin install June 29th
- **Final Inspection is scheduled for July 13th**

Byrnes High School Phase 3 – Front Drive



- Storm drain installation is complete – front only
- Retaining wall installation is in progress
- Stair concrete walls were poured last Friday – Steps will be poured this week
- Concrete curb & gutter install scheduled to begin June 22nd
- Sidewalk installation scheduled to begin at the end of June
- Asphalt installation scheduled to begin July 6th
- **Final Inspection July 24th**

Byrnes High School Phase 3 – Bus Loop



- Grading has been completed
- Concrete sidewalks began installation last week
- Concrete curb & gutter is scheduled to begin installation June 22nd
- Tentative completion in mid-July
- 8 out of 10 portable classrooms have been removed
- Parking lot striping scheduled for July 21st
- **Final Inspection July 24th**

Byrnes High School – Roofing Replacement & Repairs



Cafeteria Hallway Roof

- Existing base layer and insulation has been removed
- New insulation is installed
- Approximately 10% complete

Fine Arts Roof

- All cast stone parapet caps were removed last week
- Approximately 10% complete

Main Gym Roof

- Will begin upon completion of Cafeteria Hallway Roof

South Transportation Center



- Retention pond is nearing completion
- Storm drain construction, parking lot grading, and building pad began last week
- Concrete slab pour scheduled for the end of June
- Concrete curb and gutter scheduled for the beginning of July
- Metal building erection scheduled to begin in mid-July
- Asphalt scheduled near the end of July
- Project is scheduled to be completed by the end of November

Summer Projects



- D.R. Hill painting began two weeks ago
- Almost 50% complete
- Front office wallpaper and carpet will be removed
- New carpet to begin installation in July
- Florence Chapel and Berry Shoals will have the front office wallpaper removed and carpet replaced
- Byrnes High School 800 & 900 buildings as well as the Field House building began painting today



Questions