



Facilities Updates
09/28/26

Byrnes High School Phase 3 - Renovations



- Demolition in all locations is complete
- Utility work is in progress
- Installation of new walls will begin this week
- Painting, ceiling grid, and ceiling devices will begin installation in mid-October
- Overhead inspection is scheduled for the beginning of November
- Millwork, doors, and flooring installation is scheduled after the overhead inspection
- Final inspection is scheduled for mid-November

South Transportation Center



- Metal roofing and insulation is complete
- Front parking lot curb and gutter and asphalt binder will begin next week
- Interior lighting, drywall, plumbing, and painting is in progress
- Flooring is scheduled to begin 10/5
- Overhead inspection scheduled for 10/9
- Plans were resubmitted to SCDOT for permitting on 9/16/26
- Project is in budget and on schedule for substantial completion in mid-November

Duncan Elementary School



- Retention pond construction is complete
- Building pad construction is complete
- Storm drain installation is in progress
- Foundations are scheduled to begin this week with foundation block immediately following
- Demolition of the brick home is scheduled to begin this week
- Underground utilities to begin in a couple of weeks
- New Beech Springs road construction to begin at the end of October
- GMP #3 scheduled to be presented in December



Questions