

Facilities Update 10/17/22



Construction Projects



BHS Phase 2



Upcoming:

Continue installation of:

- Building pads & footings
- Sanitary sewer lines
- Utility relocation











Beech Springs



Upcoming:

- -Continue tree removal
- -Begin retention pond Nov. 17
- -Prepare site for grading

Beech Springs



Schedule Effects:

- -No access to athletic fields after December 1
- -Late student drop-off moves to bus entrance Oct.17













Berry Shoals



Classroom Wing:

- Overhead electrical, mechanical & ductwork
- Ceiling grid & lights
- First coat of paint





Berry Shoals



Kg. Renovation:

- -Offices, restrooms, storage & primer
- -Exterior doors, windows & storage
- -Overhead electrical, mechanical & ductwork upcoming









New Elementary (Hwy 29)



Upcoming:

- -Install fencing & gate
- -Grade building pad & parking lot
- Begin SCDOT road work Nov. 7
- Start foundations Nov. 7
- Continue boulder removal (storm drains)





Reidville Elementary Addition



Upcoming:

- -Continue foundation
- -Pour building slabs
- -Prepare interior halls for new wing tie-in













New Wellford Academy



<u>Upcoming</u>

- -Continue site boring
- -Hazardous materials testing
- -Ongoing permit acquisition
- -Nov. 21, 2022: Building GMP



EVERY CHILD, EVERY DAY.

New Abner Creek Middle School



- <u>Upcoming:</u>
 -Pour admin & kitchen slabs
 - -Continue above ceiling utilities & interior wall framing
- Begin exterior walls in admin. & classroom wings
- Start exterior brick at gym













EVERY CHILD, EVERY DAY.