



Facilities Update 1/22/24



Construction Projects



EVERY CHILD, EVERY DAY.

Byrnes Phase 2



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.

Byrnes Phase 2



Complete:

- Steel erection
- Admin. permanent power 1/12/24
- Admin. ceiling grid installation
- Final deck-slab concrete pour 1/10/24

Byrnes Phase 2



Ongoing:

- Classroom building overhead utilities
- Ductwork (classroom bldg.) 2/16
- Admin overhead inspection @ 1/30/24
- Scheduled completion 8/1/24



Beech Springs



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

Beech Springs Gym



Complete:

- Classroom casework 1/18/24
- Epoxy flooring 1/19/24
- Basketball goals installed
- Final paint
- Recess area



Beech Springs Gym



Upcoming:

- VCT flooring 1/22
- Bleachers install 2/26
- Restroom fixtures begin 1/29
- Gym floor install 1/29
- Final Inspection @ 3/4/24



New Tyger River Elementary



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



New Tyger River Elementary



Complete:

- Permanent power 12/6/23
- Traffic signal installed 12/11/23
- Sidewalks 80%
- Roof complete
- Overhead Inspection (3rd-5th) 1/16/24

New Tyger River Elementary



Ongoing:

- Terrazzo installation (grades 3-5)
- Cabinets (grades 3-5)
- Ceiling grid (grades K-2)
- Exterior lighting 50%
- Scheduled completion 5/1/24



New Abner Creek Middle School



EVERY CHILD, EVERY DAY.



New Abner Creek Middle School



Office of School Facilities Occupancy
Certificate: December 13, 2023



New Wellford Academy



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



New Wellford Academy



Complete:

- Rooftop HVAC set
- Duke Energy transformer set
- Ceiling grid 50%
- Windows 100%
- Metal roof 60%



New Wellford Academy



Ongoing:

- Front Entrance heavy timber
- HVAC tie-in (March start-up)

Upcoming

- Begin casework
- Energize building
- Scheduled completion 8/1/24

