



Facilities Update 5/20/24



Construction Projects



EVERY CHILD, EVERY DAY.

Byrnes Phase 2



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



Byrnes Phase 2



Complete:

- Classroom drywall & windows

Ongoing:

- Main stair installation
- Admin AC start-up 5/20/24
- Admin. terrazzo grinding
- Classroom ceiling grid



Byrnes Phase 2



Upcoming:

- Furniture delivery 7/15/24
- Admin OSF Final Inspection 7/16/24
- Classroom casework delivery 5/27/24
- Class bldg. OSF Final Inspection 7/30/24

New Tyger River Elementary



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.

New Tyger River Elementary



Ongoing:

- Furniture installation

Upcoming:

- Boulevard speed table install
- Final pavement striping
- Final OSF Inspection 5/20/24



New Wellford Academy



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



New Wellford Academy



Complete:

- Canopy installation & sidewalks poured
- Elevator installed
- Terrazzo installed on 1st floor

Ongoing:

- Playground install begin @ 5/20/24
- Wood doors & ceiling tile installation
- Painting on 2nd floor

New Wellford Academy



Upcoming:

- LVT flooring on 2nd floor
- Drive & parking lot paint & striping
- Furniture delivery 7/1/24
- Final OSF Inspection 7/11/24



New Abner Creek Middle School



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



Misc. Projects



EVERY CHILD, EVERY DAY.

New Beech Athletic Field



EVERY CHILD, EVERY DAY.



New Beech Athletic Field



Complete:

- Irrigation & underground electrical

Ongoing

- Sod installation 5/20/24
- Lighting TBA
- Storage building construction

Upcoming:

Begin use 8/1/24



Danzler Rd. Improvements



Ongoing:

- Exhibits received & appraisals forthcoming from ROW consultant
- Permanent slope easement agreements to be offered @ 6/10/24
- Owner response due @ 6/24/24
- Six weeks for final civil & permitting

BHS Stadium Replacement



- Construction GMP 5/20/24
- Construction begins 6/3/24



Berry Shoals Elementary



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.

Byrnes Phase 3



- Construction phase GMP 7/29/24
- Abatement to begin @ 8/15/24
- Demo to begin @ 9/10/24



Duncan Elementary School Roof Replacement



- Project is 80% complete
- Currently 27 rain days
- Completion scheduled for 7-14-24



MTCC HVAC System Upgrade



- Replace cooling tower, pumps (4), mechanical room piping, HVAC unit (1) & modify boiler piping
- Using ESSER III funds
- Temporary air from May 24-July 12

Summer Internal/External Moves



- District-wide: @ 145 teachers moving externally , @ 275 internally
- BHS: @ 60 moving internally
- WA: 43 moving to new school
- Seven D5 movers began 5/20/24
- Moving company at WA 5/28/24

