

Facilities Update 2/27/23



Construction Projects



Byrnes Phase 2













Byrnes Phase 2



- Basement excavation complete <u>Upcoming:</u>
- Install basement footing and form retaining walls
- Soil stabilization ongoing
- Continue steel erection

Beech Springs Addition

















Beech Springs Addition



Upcoming:

- · Admin area; interior framing
- Gym footers & foundation ongoing
- Lab (rt.); Overhead utilities install
- · Labs (left); Block walls ongoing
- · Site: Retaining walls and football field

Berry Shoals




















Berry Shoals



- New Kg wing demo complete <u>Upcoming:</u>
- New kg wing final inspection 3/6/23
- · Plumbing & electrical install ongoing

Tyger River Elementary









EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.







EVERY CHILD, EVERY DAY





Tyger River Elementary



- Sewer & main storm lines complete Upcoming:
- Curbing, stone and paving ongoing
- Foundation footings 90% complete
- Block installation 25% complete
- Six of eight slabs complete

Reidville Elementary Addition










EVERY CHILD, EVERY DAY.





Reidville Elementary Addition



- Exterior brick ongoing Upcoming:
- Ice and water roof shield begin 2/27
- Wall framing near completion
- Overhead utilities ongoing
- Traffic signal to begin in March

New Wellford Academy









New Wellford Academy



- Sewer connection complete
 Upcoming
- Continue grading
- · Former drain field removed
- New parent loop and ponds 8/23

New Abner Creek Middle School

























- Transformer set (power-up 3/6/23)
 <u>Upcoming:</u>
- Install sheetrock and exterior doors on classroom wings
- · Paint ceiling in gym and cafeteria
- · Right-of-Way acquisition ongoing