

Facilities Update 3/27/23



Construction Projects



Byrnes Phase 2

















Byrnes Phase 2



Basement wall pour complete <u>Upcoming:</u>

- Wall footings and forms ongoing
- 1100 level concrete block began 3/2
- 1100 interior wall frames started 3/6
- Admin roof install begins 4/4

Beech Springs

























Beech Springs



HVAC ductwork complete (Right lab) <u>Upcoming:</u>

- Roof install ongoing (Left lab, admin)
- Brick veneer ongoing (Left lab)
- Gym exterior walls and slab in progress

Berry Shoals









Berry Shoals



Verbal Occupancy Cert. for 1st K5 wing <u>Upcoming (2nd K5 Wing):</u>

- Interior block walls 60% complete
- Roof demo and truss begin 2/27
- Overhead utility rough-in ongoing
- Exterior restrooms slabs in progress

Tyger River Elementary







Tyger River Elementary



Footings and foundations complete <u>Upcoming:</u>

- Drive & loop paving in progress
- All slabs complete by 3/30
- Structural steel 50% complete
- Roof construction begins on 4/3

Reidville Elementary Addition













Reidville Elementary Addition



Complete:

Roof trusses, ice/water shield

New wing roof tie-in, overhead utilities

Ongoing:

New wing brick veneer Kg hall wall framing



Hwy 296 Traffic Signal



- Two pole footings concrete poured
- Rock encountered on two footings, revisiting footing design

Hwy 296 Traffic Signal









EVERY CHILD, EVERY DAY.

New Wellford Academy



Retention ponds are complete Retaining wall complete 3/21 Upcoming


- First footing pour 3/27
- Building pad complete 4/12

New Abner Creek Middle School






















New Abner Creek Middle School



<u>Complete</u>: Gr. 6-8 wings; ext. brick, storefront, sheetrock & ceiling grid <u>Upcoming</u>:

- Front entrance heavy timber install
- Translucent window panels
- · Right-of-Way acquisition ongoing