



Facilities Update 11/20/23



Construction Projects



EVERY CHILD, EVERY DAY.

Byrnes Phase 2



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



Byrnes Phase 2



Complete:

- Final concrete ground-level pour

Ongoing:

- Admin ceiling grid, lights ongoing
- Power hook-up in December
- Heat/AC start-up in January
- Completion 8/1/24



Beech Springs Gym



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

Beech Springs Gym



- Danzler Rd. easement began 11/8/23
- Hallway accent & cafeteria floor install during Christmas break

Upcoming:

- HVAC startup 11/24/23
- Gym floor install begins 1/8/24
- Scheduled completion 2/1/24



New Tyger River Elementary



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

New Tyger River Elementary



Complete:

- All asphalt binder; 40% sidewalks
- Heavy timber & canopy

Upcoming:

- Permanent power week of 11/20/23
- Traffic light install begins 12/4/23
- Scheduled completion 5/1/24

New Wellford Academy



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



New Wellford Academy



Complete:

- Roof dry-in complete 11/13/23

Continuing:

- Interior block & exterior brick work
- Interior sheetrock installation
- Begin admin. area metal roof install
- Scheduled completion 8/1/24

Abner Creek Middle School



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



Abner Creek Middle School



- Gin House Rd. completion date:
12/11/23
- OSF Final Occupancy Certificate:
12/22/23- 1/8/24