



Facilities Update 6/24/24



Construction Projects



EVERY CHILD, EVERY DAY.

Byrnes Phase 2



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



Byrnes Phase 2



Complete:

- Classroom OSF overhead inspection complete 6/19/24
- 1200 Terrazzo installation
- Lights, ceiling & wall fixtures

Ongoing:

- Main stair rails & elevator installation
- 1000 & 1200 terrazzo & ceiling tile install
- Classroom building casework & doors

Byrnes Phase 2



Upcoming:

- Staircase flooring
- Exterior fine grading, sidewalks & sod
- Furniture delivery 7/15/24
- Admin OSF Final Inspection 7/16/24
- Class OSF Final Inspection 7/30/24

New Wellford Academy



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



New Wellford Academy



Upcoming:

- Second floor LVT tile installation
- Bus & parent drive completion
- Marquis installation
- Drives & parking lot paint & striping
- Sod & seeding
- Furniture delivery 7/1/24
- Final OSF Inspection 7/11/24



New Beech Athletic Field



EVERY CHILD, EVERY DAY.



New Beech Athletic Field



Upcoming:

- Storage building brick 6/27/24
- Storage building electrical ongoing
- Netting, fencing, scoreboard 7/2/24
- Field lighting install 7/9/24
- Begin use 8/1/24

Berry Shoals Elementary



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.

BHS Stadium Replacement



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



BHS Stadium Replacement



Complete:

- Site safety
- Structure demolition

Ongoing:

- Parking lot grading & storm drain install



BHS Stadium Replacement



Upcoming:

- Complete parking lot retaining wall
- Begin retaining wall & band field sidewalk
- Begin parking lot rock removal



Miscellaneous Projects



- DES Roof replacement complete 6/13/24
- River Ridge & Beech Springs partial floor tile replacement began 6/17/24
- Beech Springs final paving 7/2/24
- Beech Springs marquis

Tyger River Speed Tables



EVERY CHILD, EVERY DAY.



Danzler Rd. Improvements



Ongoing:

- Permanent slope easement agreements due from owners 6/24/24
- Owners meeting with Civil engineer
- Owners appraisal review dates set
- Six weeks for final civil & permitting

Byrnes Phase 3



- Construction phase GMP 7/29/24
- Abatement begins @ 8/15/24
- Demo starts @ 9/10/24



MTCC HVAC System Upgrade



- Cooling tower on-site
- Pumps, piping & HVAC unit install ongoing
- Temporary air operational
- Project completion 7/12/24



Middle School Home Ec. Room Conversions



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



Middle School Home Ec. Room Conversions



Demolition Complete

Upcoming

- Sound panels & ceiling tile installation
- Painting
- Carpet Installation



Summer Internal/External Moves



EVERY CHILD, EVERY DAY.

Summer Internal/External Moves



Complete:

- All internal & external moves except for RES & LES

Upcoming:

- Wellford items from gym to classrooms beginning 6/28/24
- BHS teachers from existing to Phase 2