

# Facilities Update 4/24/23



# **Gym Floor Refinishing**



# **Byrnes High School**





### D.R. Hill Middle School





### Florence Chapel Middle School







# **Construction Projects**



## **Byrnes Phase 2**
































## **Byrnes Phase 2**



### Complete:

- Stairwell
- 1100-1200 interior/exterior framing

### Ongoing:

- · Roof (75%) complete
- Exterior brick to begin 5/3/23

**Beech Springs** 


















## **Beech Springs**




- Existing admin demolition complete
- · All Science & admin in the dry
- Painting and ceiling grid ongoing <u>Upcoming</u>:
- Gym walls top out / truss installation
- Window Installation

# **Berry Shoals**













## **Berry Shoals**



### Complete:

- Storefront and courtyard concrete
- Truss and roof connections

### **Upcoming**:

 Overhead mechanical and ceiling grid installation

# **New Tyger River Elementary**






EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





## **New Tyger River Elementary**



### Complete:

- Adjoining neighborhood paving
- Hwy 29 DOT ROW began 4/14/23
- · Hwy 29 turn lanes are complete
- Parking lot complete for now (75%)
   <u>Upcoming:</u> Cooling tower set 5/9/23

## **Reidville Elementary Addition**



















## **Reidville Elementary**



### Complete:

- Kg, 1-2 halls & new wing brick
- Kg hall roof truss, ice & water shield <u>Upcoming:</u>
- 1st-2nd grade hall & new wing- Roof & window installation begins 4/25

## **Hwy 296 Traffic Signal**



## Schedule:

- Rock penetration (4/24- 4/25)
  Concrete footings (5/1 5/5)
  Pole installation (5/8 5/13)
  Project completion (5/29 6/2)

## **New Wellford Academy**









## **New Wellford Academy**



## Ongoing:

- Footings/foundations
- Underground electrical & plumbing
- Dirt importation to end 4/28



### **New Abner Creek Middle School**

























#### **New Abner Creek Middle School**



#### Complete:

Heavy timbers in place

### <u>Upcoming:</u>

- Final site grading/sidewalks ongoing
- Right-of-way acquisition ends 6-1-23
- HVAC Startup week of May 1