



Facilities Update 5/22/23

BFA Gym Floor Replacement



EVERY CHILD, EVERY DAY.



Construction Projects



EVERY CHILD, EVERY DAY.

Byrnes Phase 2



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



Byrnes Phase 2



Complete:

- Administration building roof
- Admin. interior & exterior framing
- Classroom building backfill

Ongoing:

- Class building footings & slab pours

Beech Springs



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

Beech Springs



Complete:

- Successful OSF overhead inspection
- Admin & labs windows installed
- Electrical tie-in for permanent power
- Steel trusses delivered

Beech Springs



Upcoming:

- Gym steel truss installation
- Gym brick veneer ongoing
- Bus loop excavation
- Office drywall completion
- OSF Final Inspect. 7/25 (admin/labs)

Berry Shoals



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

Berry Shoals



Complete:

- Overhead OSF inspection 5/22
- Roofing, lighting & duct insulation

Upcoming:

- Casework installation begins 5/30
- Flooring installation begins 6/1
- Restroom doors cut 6/1



New Tyger River Elementary



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

New Tyger River Elementary



Complete:

- Guardrail installation (90%)
- Fire, water and sewer lines installed & inspected
- Cooling towers delivered & set
- Roofing, ice & water shield (east end)



Upcoming:

- Standing seam roof install 5/29
- Sheetrock east end classrooms
- Brick on east end classrooms
- Corridor overhead utilities
- Roof joists and decking over kitchen, corridors gym & admin.

Reidville Elementary Addition



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.





EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

Reidville Elementary



Complete:

- Courtyard concrete
- Overhead utilities & ceiling grid (minus Kg)
- Exterior brick



Reidville Elementary



Upcoming:

- HVAC startup
- Metal roofing completion
- Parent loop curb & gutter



Hwy 296 Traffic Signal



Complete:

SCDOT: 8.5 ft. footings approved

Schedule:

- Rock penetration: Complete 5/26
- Concrete footings: Week of 5/29
- Pole installation: Week of 6/5
- Project complete: Week of 6/26



New Abner Creek Middle School



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

New Abner Creek Middle School



Complete:

- Translucent panel installation
- Downspout connections
- Locker room sidewalks
- Heavy timber installation
- Admin sheetrock





Upcoming:

- Gym sidewalks & interior storefront
- HVAC startup
- Classroom wings overhead utilities & ceiling grid
- Gin House Road widening project

New Wellford Academy



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

New Wellford Academy



Complete:

- Kg block walls and door frames
- Gym slab

Upcoming:

- Begin gym block walls
- Pour admin slab (5/23)
- 2nd floor joists above K5 (6/6)

