



Facilities Updates
11/24/25

Byrnes High School Phase 3 – Areas G & H



Areas G & H

- Roof is in the dry
- Window frame and glass is 85% complete – roughly 3 weeks left to complete
- Ceiling grid installation is in progress
- Exterior stucco finishing will begin this week
- Cafeteria window frames and glass to begin installation this week

Byrnes High School Phase 3 – Areas D & F



Area D

- First floor ceiling grid installation is in progress
- Second floor ceiling grid installation is complete
- Ceiling device install will begin next week
- Plan for air and permanent power in mid-December

Area F

- Window frame installation on west elevation started
- Utility installation is in progress

Byrnes High School Phase 3 – Area E



Area E

- Second floor roof joists are complete with the exception of Chorus and Orchestra
- Roof deck to start this week and be complete next week
- 1st floor overhead utilities are in progress
- Exterior wall air barrier is in progress
- Brick installation to start this week

Project schedule is on track and on budget



Questions