



Facilities Updates

03/23/26

Byrnes High School Phase 3 - Areas G & H



Areas G & H

- Final roof cap sheet is nearing completion
- Aluminum storefront door frame installation is in progress
- Terrazzo install is complete on the second floor
- VCT install is complete on the first floor
- Millwork is complete on the second floor
- Basketball goals and audio visual system installation complete in the gym
- Gym floor installation will begin in April

Byrnes High School Phase 3 – Areas G & H



Multipurpose Gym



Second Floor Terrazzo

Byrnes High School Phase 3 – Cafeteria Addition



Cafeteria Addition

- Overhead fireproofing is complete
- Overhead utilities are ongoing
- Exterior patio and concrete sidewalk is complete
- Final roof cap sheet is complete

Byrnes High School Phase 3 – Cafeteria Addition



Cafeteria Addition & Patio

Byrnes High School Phase 3 – Area D



Area D

- Final roof cap sheet is complete
- Millwork installation is complete
- Marker board and bulletin board installation is complete
- Restroom flooring is complete
- Final paint coat is in progress
- Phase 2 temporary guidance area tie-in and renovation begins this week

Byrnes High School Phase 3 – Areas E & F



Area E & F

- Overhead utilities are in progress
- First floor ceiling grid installation begins this week
- Concrete paving around Area E is complete
- Grading behind the retaining wall is in progress
- Sidewalk was installed between Area F and the band room last week
- Sidewalk construction adjacent to the band field is in progress
- Back drives will be milled and paved over spring break

Beech Springs – Danzler Road Widening

- Duke Energy, Charter, AT&T, and Lumens have completed all of their necessary work
- Site work starts again this week
- Final paving and striping will take place over Spring Break – weather permitting



Questions