



Facilities Updates
9/23/24

Ongoing

- Right-of-way easement offer letters mailed to property owners last month
- Awaiting responses from 2 of 4 property owners

Upcoming

- Upon agreement with property owners, cross-sections of disturbed portions within easements will be drawn and issued to Spartanburg County for final review process



Beech Springs Middle School – Athletic Field




Completed

- New fields are complete and turned over to us for use
- Existing concessions building is complete
 - Roof is recoated
 - Interior has been painted




Upcoming

- Punch list on front half of Phase 2 is 75% complete
- Punch list for the back half of Phase 2 will be complete in 3 weeks
- McKnight is working after school and on weekends to complete the punch list



Byrnes High School Phase 3 – Demolition



Byrnes High School Phase 3

Completed


- Abatement is complete
- Temporary canopy and tunnel is complete at the front of campus and in use.
- Temporary construction fencing is complete

Upcoming


- Retaining wall behind Fine Arts to begin mid-October
- Demolition of former front office side began today and scheduled to be complete by October 18th
- Demolition of Fine Arts side to begin Oct. 7th and scheduled to be complete by Nov. 15th



Byrnes High School Stadium



Byrnes High School Stadium




Byrnes High School Stadium

Completed

- Press Box footers
- Sub-grades and slopes on perimeter

Upcoming

- Footings for remaining home side buildings
- Foundation block and Elevator tower block to start rising
- Press Box slab on grade – 10/4
- Retaining walls





Questions