



Facilities Updates

05/18/26

## Byrnes High School Phase 3 – Front Drive



## Byrnes High School Phase 3 – Front Drive



- Canopy, tunnel, and fencing demolition is complete
- Site demolition is in progress
- Grade elevation cut is in progress

## Byrnes High School Phase 3 – Areas G & H



### Areas G & H

- Overhead inspections on both floors are scheduled
- Millwork installation is complete
- Gym wood flooring installation is in progress
- Restroom toilet partition – second floor is complete and first floor is in progress
- Plumbing fixture installation is in progress
- Painting is in progress

## Byrnes High School Phase 3 – Areas G & H



Multi-Purpose Gym

## Byrnes High School Phase 3 – Cafeteria Addition



### Cafeteria Addition

- Drywall soffits are complete
- Concrete block column wraps are complete
- Ceiling grid installation to begin this week
- Emergency egress tunnel demolition will begin May 26th

## Byrnes High School Phase 3 – Area D



### Area D

- Science Lab casework installation is complete
- Door and hardware installation is in progress
- Guidance reception ceiling grid is complete
- Amphitheater concrete walls are complete

## Byrnes High School Phase 3 – Areas E & F



### Area E & F

- 80% of the ceiling grid installation is complete
- Ceiling device installation is in progress
- Majority of the heat pumps are running
- Terrazzo installation on both levels is in progress
- Art room patio seating wall footings are complete
- Project is on schedule and budget

## South Transportation Center



- Major tree removal is complete
- Stump grinding is complete
- Silt fence installation is complete
- Construction trailer was delivered last week
- Rough grading will begin this week
- Retention pond construction will begin this week
- Construction fencing installation is in progress
- Foundations tentatively planned to begin the first week of June



Questions