





Facilities Updates

11/25/24

Byrnes High School Phase 3 – Demolition



Byrnes High School Phase 3



Byrnes High School Phase 3

Completed

- West side demolition haul off
- East side above ground demolition
- East side demolition haul off

Ongoing / Upcoming

- **West side**

Sewer install began 11/21


Storm drainage started this week

Proof roll for building pad will start next week


- **East side**

Demolition of retaining wall has begun


Lower grade elevation starting 11/25
and remove abandoned underground
utilities




Byrnes High School Stadium



Byrnes High School Stadium



Byrnes High School Stadium



Byrnes High School Stadium

Completed


- All sewer lines tested and passed
- Elevator tower has been topped out
- Exterior stair concrete walls poured
- Lower parking concrete curb and gutter and asphalt binder
- Visitor bleacher wall footings

Ongoing

- Stair tower masonry – complete within a month
- Final home side concrete slab pour – this week
- Bleacher footings – complete within a month

Upcoming

- Home side bleacher field wall footings
- Visitor bleacher field wall
- Steel erection to begin within the month





Questions