



Facilities Update 4/25/22



Portable Mobilization

Beech Springs



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



Portable Mobilization

Berry Shoals



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

June Arrival



- Reidville: Five Single Units
- Byrnes: One Pod, Two Single Units





Hwy. 296 and Pine St. Signal

EVERY CHILD, EVERY DAY.

Timeline



- March: SCDOT approval to proceed
- Harper to serve as project GC
- Selection of SCDOT pre-approved signal contractors
- Permitting
- Installation





Nixon Field Video Board



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



New Middle School



EVERY CHILD, EVERY DAY.

New MS on Gin House Road



EVERY CHILD, EVERY DAY.

New MS on Gin House Road



EVERY CHILD, EVERY DAY.

Progress Update



- Foundation work continuing
- Underground utility installation ongoing
- Gin House Right-of-Way acquisition in progress



New Elementary School



EVERY CHILD, EVERY DAY.

Progress Update



1. Design Development Phase
2. Seeking Sewer Easement





BHS Phase 2



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.



EVERY CHILD, EVERY DAY.

Progress Update



1. Utility Relocation Continuing
2. Design Development Phase
3. Auction: May 21, 2022
4. GMP presentation June 27, 2022
5. Demo begins July 1, 2022





Beech/Berry Renovations



EVERY CHILD, EVERY DAY.

Progress Update



Berry Shoals: Begin Construction
June 1, 2022

Beech Springs: Present GMP June 27,
2022

Begin Construction July, 2022



Wellford Academy Replacement



EVERY CHILD, EVERY DAY.

Progress Update



1. Schematic Design Phase
2. Duke Energy line relocation meetings
3. GMP: Fall 2022

