





Facilities Updates

10/28/24

Byrnes High School Phase 3 – Demolition



Byrnes High School Phase 3




Byrnes High School Phase 3

Completed


- West side campus above ground demolition is complete

Ongoing / Upcoming


- East side campus demo is ongoing
 - Target Nov. 22nd for completion
- West side underground utility demo began this week
- West side grading and new utilities install to begin within the next month
- Existing retaining wall demolition to begin within the next month




Byrnes High School Stadium




Byrnes High School Stadium



Byrnes High School Stadium



Byrnes High School Stadium



Byrnes High School Stadium

Completed


- Press Box slab on grade
- Retaining wall near ROTC circle
- Fire line installed and tested
- Storm drain across project site
- Home side underground electrical

Ongoing

- Retaining wall near parking lot
- Bleacher footings on home side
- Press Box block wall construction

Upcoming

- Field level retaining walls and visitor bleachers
- Lower drive curb and gutter & binder
- Pour remaining home side floor slabs
- Pour stair walls from parking upper lot



District Wide Impacts from Hurricane Helene

Building damages

- Metal fascia damage at Byrnes, Byrnes Baseball, Duncan, Reidville, Berry Shoals, Florence Chapel, River Ridge
- Broken window at Byrnes HS
- Drywall damage at Byrnes HS
- Ceiling tile replacement at every school
- Stage floor at Duncan
- Gym floor at FCMS
- Back of stage floor at Fine Arts Center

Site damages

- Baseball fence
- Softball fence
- Soccer field fence at Beech Springs
- Retaining wall, guardrail, and fence at Wellford

Tree removal

- Major tree removal and clean up at Byrnes, Beech, FCMS, Wellford, Tyger River, Danzler Rd property





Questions