



Facilities Updates
02/23/26

Byrnes High School Phase 3



Byrnes High School Phase 3 – Areas G & H



Areas G & H

- Final roof cap sheet will start following Area D
- Window installation is complete
- Ceiling device installation is complete on both levels
- Building has permanent power and lights are on
- HVAC rooftop units have been installed
- 2nd floor heat pumps are running and 1st floor start up is on-going
- Terrazzo flooring prep begins this week

Byrnes High School Phase 3 – Areas G & H



Multipurpose Gym



First Floor Area H

Byrnes High School Phase 3 – Cafeteria Addition



Cafeteria Addition

- Window installation is complete
- Overhead utilities are on going
- Exterior patio seating wall is complete
- Final roof cap sheet will be installed this week

Byrnes High School Phase 3 – Cafeteria Addition



Cafeteria Addition & Patio

Byrnes High School Phase 3 – Area D



Area D

- Permanent power is on
- 1st and 2nd floor heat pumps are running
- Final roof cap sheet will begin install this week
- Millwork installation is in progress
- Final paint coat is in progress
- VCT flooring install began last week
- 1st and 2nd floor Terrazzo flooring is complete

Byrnes High School Phase 3 – Area D



First Floor Area D



Second Floor Area D

Byrnes High School Phase 3 – Areas E & F



Area E & F

- Overhead utilities are in progress
- Passed in-wall utility inspection
- Window installation is nearly complete
- Interior paint will begin next week
- Ceiling grid will begin installation in two weeks
- Stucco finish is complete
- Final roof cap sheet will be installed after Areas G & H

Byrnes High School Phase 3 – Areas E



Rebel Café

Abner Creek Academy – Teacher Access Drive



- All concrete and asphalt paving is complete
- Final seed/straw and clean up on Feb. 20th
- Stop arm gate was installed today
- Card reader for the gate will be installed Feb. 25-26th
- Striping is scheduled for Feb. 26th
- Tentative first use on March 2nd

Beech Springs – Danzler Road Widening

- Duke Energy has installed the final new pole
- Duke relocated electrical lines to the new poles last week
- AT&T and Charter has to relocate their utilities to the new poles
- Site contractor plans to finish grading and paving during spring break – weather permitting



Questions