Facilities Updates
10/26/26

Byrnes High School Phase 3 - Renovations



- Ceiling grid installation is complete
- Ceiling device installation will begin next week
- Final painting will begin next week
- Overhead inspection is scheduled for Nov. 2nd
- Millwork, doors, and flooring will begin Nov. 3rd
- Final cleaning will begin Nov. 9th
- Final inspection is scheduled for November 11th

South Transportation Center



- Front parking lot asphalt binder was installed last week
- Final paving will start in early November
- Site fencing and lighting installation began last week
- SCDOT roadwork began last week
- Permanent power was turned on last week
- Ceiling grid is complete - Overhead inspection scheduled for 10/28
- Flooring will be installed beginning of November
- Doors and Hardware will be installed by November 9th
- Project is in budget and on schedule for substantial completion in mid-November

Duncan Elementary School



- Storm drain installation for Phase 1 is complete
- Foundations for 4 out of 6 building areas are complete
- Foundation block is complete in the D-wing
- Underground utilities are in progress
- First concrete slab pour is scheduled for Oct. 29th, second will be in mid-Nov.
- Concrete block wall construction to begin November 2nd
- Tree removal for the new road began last week
- New Beech Springs road construction to begin at the end of October

Sharon Grove Middle School



- Construction fencing is installed
- Tree clearing is in progress
- Erosion control installation is in progress
- Retention pond construction began last week
- Grading for the building pad will begin in the next two weeks
- Storm drain installation will begin by the end of November



Questions